

Managing Flood Risk in Portreath – Project Update March 2025



Aim :

**Increase channel capacity in
Portreath**

Gregg Kerry

Asset Management

Progress

Outline Business Case accepted

- secures funding in 2025/26 to develop the design to Full Business Case
- Funding for construction is allocated 2026/27 – Risk (government spending review)

Modelling complete

Tree surveys complete

Cornwall Council Engagement meeting

- Planning
- Highways
- Community officers
- Heritage
- Environment

Look ahead for March

5th - 7th and 19th – 28th March – Topographic Surveys

10th - 14th March - Utilities and GPR Surveys B3301/Tregea Terrace

End of March - Ground Investigations including trial pits and boreholes. Notifications coming out ASAP

10th – 11th March - Landowner meetings at the Parish Offices

- 10am-7pm (Between 4-6pm drop in sessions)
- Letters going out to those with property and land adjacent to channel

Modelling



Design

